Existing 1/0 TW
~350'
Pole 4, Tag 4651
12D1-1T
Ex. Pole 45/3
Replace ex. CU with 1/0 TW, 1/0 Bare Neutral
from Pole 4 along Flat Rock Rd where it
meets Lanes Ln
Pole 6, Tag 118364
12D1A
Ex Pole 45/3
Pole 7, Tag 118365
12D1A
Ex Pole 45/3
Pole 9, Tag 118366
12D1A
Ex Pole 45/3
Pole 10, Tag 9659 (12D1A)
Replace ex pole with 40/3
Pole 11, Tag 9660 (12D1)
Replace ex pole with 40/3
Pole 12, Tag 9661 (12D1-1T)
Replace ex pole with 40/3
Install 15kVA transformer,
cutout and bracket
Pole 12-2, Tag 805164
Install 35/5 pole
Pole 13, Tag 9662
12D1-AddCONV
Replace ex pole with 40/3 & anchor
Remove transformer
Remove service
Ex Pole 12S, 805161 (Renumber to 12-1)
Replace ex pole with 35/5 (move SW 10')
Replace anchor
Pole 3-01-30, 105651
Remove Stub Pole,
anchor & headguy
Pole 14, Tag 9663 (12D1)
Replace ex pole with 40/3
Pole 15, Tag 9664 (12D1)
Replace ex pole with 40/3
& anchor (osmose pole)
Pole 17, Tag 9666 (12D?Pushbrace)
Replace ex pole with 40/3
Install 35/5 pushbrace
Replace 2 services & secondary
#2 triplex
Pole 18S, 802168
Install 35/5 pole
Pole 16, Tag 9665
12D1-AddCONV
Replace ex pole with 40/3
Replace transformer with 25kVA,
cutout and bracket
Transfer 2 services & 1 secondary
ex. #2 triplex
Pole 18, Tag 9667 (12D1)
Replace ex pole with 40/3
Transfer 2 services, 1 secondary
ex. #2 triplex
Pole 19, Tag 9668
Ex 40/3 pole (12D1A)
2 sec risers on pole
Pole 20, Tag 9670
Ex 40/3 pole (12D1)
Pole 21, Tag 9671
12D6
Replace pole with 40/3 & anchor
Transfer 25kVA transformer
Install cutout and bracket
Transfer secondary & service,
(1) secondary riser
Pole 20-01, Tag 9672
Ex 35/5 (1990) secondary pole
Pole 20-01, Tag112210
Ex 40/3 (2005) secondary pole
Pole 24, Tag112211
Ex 40/3 (2005) secondary pole
Pole 5, Tag 9679
Renumber pole 3-2
12D6
Ex pole 35/5 (1973)
Pole 6, 9678
Renumber Pole 3-1
12D1A
Ex pole 35/5 (1973)
Pole 3, 759264
12D6-2T
Ex pole 40/3 (2018)
Transfer 15kVA transformer
install cutout and bracket
Pole 3-01, 9677
Renumber to Pole 4
12D2A
Replace 35/5 pole with 40/3
Install New Anchor
Transfer secondary
New Pole 5, 804283
12D2A
Install 40/3 pole and anchor
*Pole will be in place of Tel Phone 5050
*We are putting the pole on the opposite
side of the road to reduce trimming needs
Pole 26, 9619
Renumber to Pole 6
Ex Pole 45/3 (1990)
12D1A
Replace DE anchor
with bisector
Pole 25, 9618
Renumber to Pole 7
Ex Pole 35/5 (1990)
12D1A
Replace DE anchor with
bisector
Pole 22, 118367 (12D4)
Renumber to 9
Ex Pole 45/3 (1988)
Pole 21, 9615 (12D1A)
Renumber to 10
Replace pole with 40/3
&anchor
Pole 23, 9617
Renumber to Pole 8
12D1
Replace pole 40/3
Replace transformer w 15kVA
install cutout and bracket
Transfer secondary/(2) services
New Pole 11, 805170 (12D1)
Install new pole 40/3
Install 15kva transformer,
cutout &bracket
Install (75') 1/0 secondary to ex P19
Remove ex primary between
ex pole 19 and ex pole 17
New Pole 12, 805171 (12D4)
Install new pole 40/3 & anchor
Pole 17, 9612 (Renumber to 13)
12D1A
Replace pole with 40/3
& anchor
Pole 16, 9611 (Renumber to 13)
12D6
Replace pole with 40/3
& anchor
Replace existing Pole 15 (9610)
with a padmount transformer
Existing OH services will be fed
underground to house # 351
& 353 Lanes Ln
New Secondary
Pole 13S,805172
Install new 35/5 pole
& anchor
Source: Esri, Maxar, Earthstar Geographics, and the GIS User Community